

Your neighbourhood update

Published Date:
November 2025

Development name:
The Fairways

Planning consent no.:
Ref: 19/2202M

No. of homes:
224

Public open spaces

Where possible, all public open spaces (POS) are now seeded. Any further public open space areas will be seeded from Spring 2026 onwards.

Trust Green will be the management company looking after all POS areas once the development is complete. Trust Green have already taken responsibility for 90% of the POS areas at this development, with the last 10% due to be handed over before Spring 2026.

Trust Green will be in touch with you soon, if not already done so, with further details on the management of the areas and contact details should you need to get in touch with them.

Play areas

All play areas are now open and managed by Trust Green.

Streetlights

All street lights are now commissioned.

Street names

The Street Name plates are on site and will be installed before Christmas 2025.

Bins / dog waste bins

All bins on the development are now with the Management Company (Trust Green) to manage and maintain.

Final surfacing - block paving private and shared drives

All private and shared drives are final surfaced.



Trees, landscaping and street scene

All Trees are in place and managed by Trust Green on this development.

Final surfacing - roads and footpaths

Site entrance works are complete and works are ongoing on site with a view to be final surfaced on the full development by early 2026.

Local authority roads / footpath adoption

Cheshire East Council are the adopting highway authority and will be responsible for formally adopting and maintaining the roads and footways in the future, following completion of a legal agreement. Formal adoption can only take place once the final surfacing has been completed and a subsequent 12 month maintenance period allowed. Formal adoption of the roads and footways is therefore anticipated to be Autumn 2026.

Waste water / pump station adoption

There is no waste water pump station on the development. Foul sewers connect via gravity into the existing sewers in Hampson Crescent.

Bus routes

There are no bus routes proposed through the development and the development itself does not affect any existing bus routes.

Future phases

The development will be constructed in one build phase and is now build complete, with the exception of final surfacing to the roads.

Sub stations / generators

There is an existing sub-station located adjacent to No. 26 St. George's Way. This sub-station has been commissioned and is now live and in use.

Public right of way

There are no Public Rights of Way (PRoW) affected by the development or being affected by the development.



Landscape adoption

The handover of landscaped areas to the appointed Management Company is now complete for the majority of the development, with only some small final areas to be handed over.

Bollards and bollard lighting

All bollards and bollard lighting is now in place and commissioned.