

Your neighbourhood update

Published Date:
August 2025

Development name:

The Oaks at Rossbank

Planning consent no.:

Ref: 20/01123/REM & Ref:
20/01124/REM

No. of homes:

260

Public open spaces

The remaining public open space areas to be constructed are currently due to be opened by the end of the calendar year 2025.

Play areas

The remaining play area is currently due to be opened by the end of the year 2025.

Streetlights

All street lighting columns are now in place and working.

Street names

All street name plates are installed with the exception of the one outside 20 Serenity Avenue which we anticipate will be in place by the end of the year 2025.

Bins / dog waste bins

The bins/dog waste bin has been installed within the public open space, adjacent to 14 Kingfisher Street, and is maintained by Trust Green following their adoption of this space.

Final surfacing - block paving private and shared drives

The remaining homes to receive their tarmac wearing course to driveways will be plots 43 -31 . These are currently planned to be completed by October 2025.

Trees, landscaping and street scene

All remaining private landscaping on the scheme will be completed by the end of September 2025.

All remaining tree planting will take place during the months of November 2025 to February 2026



Final surfacing - roads and footpaths

Final surfacing will be completed in phases and the dates associated with these works will be available in due course. Final surfacing will only commence upon completion of the necessary legal agreement and inspection of the sewers. Completion of the legal

Local authority roads / footpath adoption

Cheshire West & Chester Council are the adopting Highway Authority who will be formally adopting the roads and footpaths once the necessary legal agreement has been completed. Once the agreement has been concluded an update will follow on adoption timescales.

Waste water / pump station adoption

There is no foul waste water pumping station on site. All sewers are connected via a gravity connection.

Bus routes

There are no bus routes affecting the development.

Future phases

The development will be carried out in a single phase. Build completion is currently anticipated in late Summer 2025.

Sub stations / generators

There is an existing substation commissioned and in use, located next to the proposed large public open space and play area on site.

Public right of way

There are no Public Rights of Way affecting the development.

Landscape adoption

The landscaped area adjacent to Kingfisher Street is now complete and handed over to the management company, Trust Green. The remainder of the landscaped areas on the development will be completed towards the end of the construction period, currently anticipated in late Summer 2025. Once these areas have been constructed, a handover date will be agreed.



Bollards and bollard lighting

There are no outstanding bollards or bollard lights to be installed.

AOB build

The few remaining plots 34-31 will be completed and handed over by the end of September 2025.

Over the coming months the main sewers will be CCTV'd and a schedule of remedial works attended to. Written notice will be provided to all properties affected by these works beforehand.