

Your neighbourhood update

Development name:

Aberkinsey

Planning consent no.:

Ref: 45/2018/1215

No. of homes:

109

Public open spaces

There are no further public open space areas to be formed until Summer 2024.

Play areas

The play area is due to be installed around Summer 2024

Streetlights

The next street lights to be installed are the ones outside plots 41, 16, 24-25 and will be commissioned by the end of April.

Street names

Street name plates; Ffordd Aberkinsey, outside plot 49 and Clos Rhosyn outside plot 41, are currently on order and will be installed as soon as they are delivered to site.

Bins / dog waste bins

These form part of the play area which will be installed around Summer 2024.

Final surfacing - block paving private and shared drives

The next drives to be final surfaced are plots 51-102. We have received approval from Welsh Water and are due to start final surfacing of drives by the end of March, letters will be delivered indicating the scope of works and timescales.

Trees, landscaping and street scene

Landscaping to plots will be carried out upon completion of each plot, along with the planting of any shrubs. With regards to trees, these will be installed during the last few months or first few months of each year, during the planting season, but only on completed plots or areas of open space that are finished.



Bike shelters

None to be installed on the development.

Final surfacing - roads and footpaths

Final surfacing works along Ffordd Lloyd and Maes Farrelly are scheduled to be completed by Spring 2024. Final surfacing of the remaining roads and footways will be completed alongside the build programme and further updates will be provided in due course. Completion of final surfacing will be undertaken once all the houses are constructed - this is currently anticipated to be towards the end of 2024.

Local authority roads / footpath adoption

Denbighshire County Council are the Adopting Highway Authority and will be responsible for formally adopting and maintaining the roads and footways in the future. The Legal Agreement has been signed by all parties, including Denbighshire County Council, and was dated 5 October 2023. Formal Adoption will only occur once all final surfacing is complete and a subsequent 12 month maintenance period allowed. Formal Adoption of the roads and footways is therefore anticipated towards the end of 2025.

Waste water / pump station adoption

There is no waste water pump station on the development. The proposed drainage systems are all installed and connect via gravity into the existing sewers in Bro Deg.

Bus routes

There are no bus routes proposed through the development and the development itself does not affect any existing bus routes.

Future phases

Completion of construction work is anticipated towards the end of 2024.

Sub stations / generators

There are no sub stations on the current phase, phase 5, of this development.

Public right of way

There was an existing public right of way (PRoW) running across the development. A temporary closure has been applied for and approved for the duration of the build. Once the development is complete, the original PRoW will be amended and incorporated within the new development via the on site footpath network.



Landscape adoption

The pond and grassed area off Ffordd Lloyd and Maes Farrelly have now been handed over to Trust Green, with the remaining areas (including the play area) are scheduled towards the end of 2024 in line with build completion.

Bollards and bollard lighting

The next bollard lights to be installed are the ones outside plots 28-29, these will be commissioned by the end of March 2024.